

**TEST LOCATION**

<b>Premises Tested:</b>	Barry Fingleton Cullenagh Portlaoise Co. Laois	<b>Test Operator:</b>	Steve Melling
		<b>Date of Test:</b>	25 <sup>th</sup> July 2008
		<b>Building Type:</b>	Two Storey
		<b>Structure:</b>	Integrated Concrete Form (ICF)
<b>Test Result</b>	<b>Air Changes/Hour @ 50 Pa ACH/hr</b>	<b>1.095</b>	

**BUILDING SPECIFICATIONS**

<b>Construction</b>	Year of Construction	2007
	External walls	ICF 300mm
	Roof	Pitched
	Floor	Solid Concrete
<b>Dimensions</b>	Floor Area m <sup>2</sup>	172
	Volume m <sup>3</sup>	913
	Envelope m <sup>2</sup>	538
<b>Heating System</b>	Gas	
<b>Ventilation System</b>	Heat Recovery unit	

**BLOWER DOOR FAN TEST APPARATUS**

Blower Fan and Instrumentation	Retrotech 2000 series
Software	Door Fan 3.0 Zone Leakage Analysis Software (Version 3.163)
System	Certificate Number: 3032
Fan Serial	S00667 expires 03-04-2013
Flow Gauge Serial	099255B expires 03-04-2009

**Test Code:** 2  
**Performed On:** 2008/07/25  
**Operator Position:** In the Room  
**Direction(s):** Test both directions  
**Test Standard:** EN 13829  
**Temporarily Sealed Openings:**

- All windows/Doors closed.
- Cooker Extraction Fan
- Heat Recovery Inlet and Outlet sealed from inside the Unit.
- Chimney Sealed

**ENVIRONMENTAL CONDITIONS**

	<u>Before</u>	<u>After</u>
Barometric Pressure	101325 Pa	101325 Pa
Relative Humidity	65%	72%
Wind Speed	0.5m/s	0m/s
Inside Temperature	26 °C	25 °C
Outside Temperature	23 °C	23 °C
Static Pressure	P01+ 0.0 Pa	P02+ 0.13 Pa
	P01- -0.67 Pa	P02- -0.82 Pa
	P01 -0.67 Pa	P02 -0.73 Pa

**RESULTS**

The average of the positive and negative zero-flow pressure difference  $\Delta P01$  values were recorded over a period of 30 seconds. In compliance with IS EN 13829:2000 all values were within the 5 pa limit as prescribed by the standard for 'before and after' test measurements.

Static pressure points gathered before test.

-0.74	-0.57	-0.5	-0.72	-0.74	-0.75	-0.75	-0.43	-0.84	-0.61
-------	-------	------	-------	-------	-------	-------	-------	-------	-------

Depressurise Fan Range - Ring C4, from 50Pa to 10Pa

Room Pressure (Pa):	-50.44	-41.68	-34.04	-	-	-	-	-	-	-
Corrected Room Pr (Pa):	49.74	40.98	33.34	29.34	24.15	20.28	17.67	14.81	13.06	10.44
Flow Pressure (Pa):	171.10	131.54	102.62	82.31	64.26	51.09	40.14	32.35	25.73	19.94
Corrected Flow Pr (Pa):	171.1	131.5	102.6	82.3	64.3	51.1	40.1	32.4	25.7	19.9
Measured Flow (m <sup>3</sup> /h):	986.3	857.0	752.2	670.6	590.3	525.0	464.1	416.2	370.6	326.1
Best Fit Flow (m <sup>3</sup> /h):	984.0	861.5	747.7	673.6	587.3	518.9	470.4	414.2	378.3	321.3
Error (%):	.2	-.5	.6	-.5	.5	1.2	-1.3	.5	-2.1	1.5

Pressurise Fan Range - Ring C4 , from 50Pa to 10Pa

<b>Room Pressure (Pa):</b>	49.43	41.12	33.26	28.39	23.37	19.27	16.53	14.36	11.74	9.81
<b>Corrected Room Pr (Pa):</b>	50.13	41.82	33.96	29.09	24.07	19.97	17.23	15.06	12.44	10.51
<b>Flow Pressure (Pa):</b>	226.51	180.52	140.59	114.65	93.39	74.00	59.04	51.06	38.14	33.78
<b>Corrected Flow Pr (Pa):</b>	226.5	180.5	140.6	114.7	93.4	74.0	59.0	51.1	38.1	33.8
<b>Measured Flow (m<sup>3</sup>/h):</b>	1014.1	891.7	776.3	692.1	620.9	546.4	479.4	444.4	374.6	356.7
<b>Best Fit Flow (m<sup>3</sup>/h):</b>	1013.0	894.3	775.2	697.0	612.1	538.3	486.5	443.5	388.9	346.4
<b>Error (%):</b>	.1	-.3	.1	-.7	1.4	1.5	-1.5	.2	-3.8	2.9

Static pressure points gathered after test

-0.44	0.13	-0.46	-0.09	-0.74	-1.71	-1.37	-0.89	-1.36	-0.36
-------	------	-------	-------	-------	-------	-------	-------	-------	-------

## DATA ANALYSIS

	Slope (n)	Intercept (C)	Correlation (%)
Best Fit: Least Squares		(m <sup>3</sup> /h)	
Depressurize	0.5452	298.4698	86.26
Pressurize	0.5089	369.9343	93.23
Average	0.5271	334.202	89.75

		Units	Depressurize	Pressurize	Average
<b>Air Flow Coefficient</b>	(CL)	(m <sup>3</sup> /h)	67.289	68.883	
<b>Air flow Exponent</b>	(n)		0.6867	0.6867	
<b>Confidence Factor</b>		(%)	99.96	99.94	
<b>Flow @ 50 Pa</b>		(m <sup>3</sup> /h)	987.6	1011	999.4
<b>Air Changes/Hour @ 50 Pa</b>	(ACH)	(/hr)	1.082	1.11	<b>1.095</b>
<b>Air Permeability @ 50 Pa</b>		(m <sup>3</sup> /h.m <sup>2</sup> )	1.84	1.88	1.86
<b>Specific Leakage Rate @ 50 Pa</b>	(SLR)	(m <sup>3</sup> /h.m <sup>2</sup> )	5.74	5.88	5.81

**BENCHMARKS**

<b>Air Changes/Hour @ 50 Pa</b>	<b>ACH/hr</b>
Passive House Standard	0.6
<b>Tested Dwelling/Building</b>	<b>1.095</b>
Input - Dwelling Energy Assessment Procedure (DEAP)	1.095

<b>Air Permeability@ 50 Pa</b>	<b>(m<sup>3</sup>/h.m<sup>2</sup>)</b>
Building Regulations Part-L	10.0
<b>Tested Dwelling/Building</b>	<b>1.86</b>

**COMMENTS**

Door Fan 3.0 Zone Leakage Analysis Software (Version 3.207)

By: Retrotec Energy Innovations Ltd (Canada).

Copyright 2006, 2007

This software conforms to the EN 13829 testing standard